



Music City Star East Corridor Commuter Rail Monthly Construction Update – November 2005

Highlights / Accomplishments

- Work continued on the construction of the By-Pass Track in Southern Junction.
- Phase I and CTC signal installation continues.
- The concrete work for the platform at the Lebanon station was finished.
- Grading work continued at the Donelson Station
- Grading work and platform work continued at the Hermitage Station
- Driveway, platform and utility work continued at Riverfront Station

Critical Issues

- Funding for Phase II to minimize the impact to the construction schedule and budget.

Construction Safety

- Roadway worker safety training continued to be given to the Contractor's Personnel along with Employee-In-Charge training.
- Weekly Construction meetings were held with all the Contractors.
- There were no lost time injuries on the site this month.

90 Day Look Ahead

- Queen City will conclude all work currently under contract.
- Stansell Electric will continue installing grade crossing signals on Phase II crossings and continue installation of train signals as funding allows.
- Mt. Juliet and Lebanon Station paving and curb work will begin.
- Platform, grading and utility work will continue at Donelson and Hermitage.

Construction Pictures



November 23, 2005 – Platform at Riverfront Station



November 30, 2005 – Storm Drainage Work at Donelson Station



November 23, 2005 – Grading at the Hermitage Station



November 22, 2005 – East Entrance of the Lebanon Station