



Music City Star East Corridor Commuter Rail Monthly Construction Update – February 2006

Highlights / Accomplishments

- Grade Crossing signals in both phases and CTC signal installation continues.
- Base Stone was installed at the Lebanon and Mt. Juliet Stations in preparation for asphalt paving.
- The electrical and water line installation continued at the Hermitage Station
- The platform was completed and utility work continued at the Donelson Station
- The timber building and train shed were erected and closed in at Riverfront Station
- Construction of the Lebanon Layover Facility continued

Critical Issues

- Grade Crossings at Quarry Rd. and SR 109 need work since the SR 109 project is later than anticipated

Construction Safety

- Roadway worker safety training continued to be given to the Contractor's Personnel
- Weekly Construction meetings were held with all the Contractors
- There were no lost time injuries on the site this month

90 Day Look Ahead

- Final Surfacing will be done
- Stansell Electric will continue installing grade crossing signals on Phase II crossings and continue installation of train signals
- Mt. Juliet and Lebanon Station paving will commence
- Curbing and utility work will continue at Donelson and Hermitage

Construction Pictures



February 28, 2006 – Masonry Work at Riverfront Station



February 14, 2006 – Platform at Mt. Juliet



February 27, 2006 – The Ballast Cleaner preparing to go to work in Lebanon



February 27, 2006 – Track Construction for the Lebanon Layover Facility