



## Music City Star East Corridor Commuter Rail Monthly Construction Update – March 2006

### Highlights / Accomplishments

- Grade Crossing signals in both phases and CTC signal installation continues.
- Base asphalt was installed at Mt. Juliet Station.
- Electrical and concrete work continued at Hermitage Station
- The curbs and lights were installed at the Donelson Station
- Shelters were installed at the four outlying stations
- The masonry was completed at Riverfront Station
- Construction of the Lebanon Layover Facility continued

### Critical Issues

- Grade Crossings at Quarry Rd. and SR 109 need work since the SR 109 project is later than anticipated

### Construction Safety

- Roadway worker safety training continued to be given to the Contractor's Personnel
- Regular construction meetings were held with all the Contractors
- There were no lost time injuries on the site this month

### 90 Day Look Ahead

- Final Surfacing will be done
- Stansell Electric will continue installing grade crossing signals on Phase II crossings and continue installation of train signals
- Paving will commence at all four outlying stations
- Martha Station construction will start.

## Construction Pictures



**March 27, 2006 – Masonry Work at Riverfront Station**



**March 28, 2006 – Platform at Mt. Juliet**



**March 15, 2006 – Track Construction for the Lebanon Layover Facility**



**March 3, 2006 – Train Signal near Riverfront Station**