



Music City Star East Corridor Commuter Rail Monthly Construction Update – June 2006

Highlights / Accomplishments

- Six Grade Crossing signals in Lebanon have been activated
- Final surfacing continued
- Martha Station and Lebanon Station was paved
- Sidewalks and base stone were installed at Hermitage Station
- Base stone was installed at the Donelson Station
- Riverfront Station has reached substantial completion
- The trackwork at the Lebanon Layover Facility continued

Critical Issues

- The miscellaneous trackwork items that are being requested by the FRA need to be funded quickly to insure work can be complete prior to startup.

Construction Safety

- Regular construction meetings were held with all the Contractors
- There were no lost time injuries on the site this month

90 Day Look Ahead

- Final Surfacing will be completed
- Riverfront Station will reach final completion
- Lebanon, Mt. Juliet, and Hermitage Stations will also reach final completion in July.
- Donelson and Martha Stations will reach final completion in late July.
- The remaining grade crossing signals will be activated
- The CTC system will be activated for testing

Construction Pictures



June 26, 2006 – Riverfront Station at Substantial Completion



June 29, 2006 – Paving at Lebanon Station



June 30, 2006 – Platform at the Hermitage Station



June 28, 2006 – Relocated Curve at M.P. 25.6