



Music City Star East Corridor Commuter Rail Monthly Construction Update – May 2006

Highlights / Accomplishments

- Grade Crossing signals in both phases and CTC signal installation continues
- Final surfacing continued
- Martha Station grading was completed
- Curbs were installed at Hermitage Station
- The utilities were relocated at the Donelson Station
- Riverfront Station is nearing substantial completion
- The trackwork at the Lebanon Layover Facility continued

Critical Issues

- The insulated joints at SR 109 are on the critical path of the construction schedule.

Construction Safety

- Regular construction meetings were held with all the Contractors
- There were no lost time injuries on the site this month

90 Day Look Ahead

- Final Surfacing will be completed
- Riverfront Station will reach final completion in June
- Lebanon, Mt. Juliet, and Hermitage Stations will also reach final completion in late June.
- Donelson and Martha Stations will reach final completion in July.
- The remaining grade crossing signals will be activated
- The CTC system will be activated for testing

Construction Pictures



May 31, 2006 – Utility Relocation at Donelson Station



May 31, 2006 – Curbs and Landscaping at Hermitage



May 31, 2006 – Shelter at Mt. Juliet Station



May 30, 2006 – Grading at Martha Station